

## 2023-24 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
Cardinal Leger CSS	Science Room Renovations	30-Jun-23	31-Aug-24	100%
Christ the King CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%
Father C.W. Sullivan CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
Father Michael Goetz CSS	Heat Pumps and HRUs	03-May-24	31-May-25	75%
Father Michael Goetz CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
Good Shepherd CES	BAS	10-May-24	30-Nov-24	100%
Iona CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
Iona CSS	Roof Replacement - Phase 2	20-May-24	31-Aug-24	100%
John Cabot CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
Loyola CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
Mary Fix CES	1 New Portable Classroom	01-Jun-24	01-Nov-24	100%
Mary Fix CES	Portapak Demolition	02-Jul-24	31-Aug-24	100%
Notre Dame CSS	Locker Replacement	25-Jun-24	31-Aug-24	100%
OLO Mount Carmel CSS	Track Restoration	02-Jul-24	31-Aug-24	100%
Our Lady of Good Voyage CES	AHU/EF Replacement Project	25-Jun-24	31-Mar-25	60%
Our Lady of Lourdes CES	BAS	10-May-24	30-Nov-24	100%
Our Lady of Mount Carmel CSS	A/C Units Project	06-Jul-23	31-Aug-24	100%
Our Lady of Mount Carmel CSS	Partial Roof Replacement	06-Jul-23	31-Aug-24	100%
Our Lady of Mount Carmel CSS	Field Restoration	31-Jul-24	31-Aug-24	100%
Our Lady of Peace CES	BAS	11-Jun-24	28-Feb-25	68%
Robert F. Hall CSS	4 New Portable Classrooms	01-Jun-24	01-Nov-24	100%
Sacred Heart CES	School Accommodation	20-Feb-24	20-Nov-24	100%
St. Agnes CES	AHU/EF Replacement Project	11-Jun-24	31-May-25	70%
St. Aloysius Gonzaga CSS	Heat Pumps and HRUs	09-Jan-24	26-Sep-24	100%
St. Aloysius Gonzaga CSS	Exterior Digital Signage	2-Jul-24	10-Oct-24	100%
St. Augustine CSS	Partial Roof Replacement	27-Feb-23	27-Oct-24	100%
St. Augustine CSS	Heat Pumps Replacement	13-Mar-23	27-Oct-24	100%
St. Augustine CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. Bernard of Clairvaux CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Bonaventure CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Cecilia CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Daniel Comboni CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%

## 2023-24 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Dominic CES	AHU-RTU Replacement	01-Mar-23	15-Feb-24	100%
St. Dominic CES	Roof Replacement	29-Jul-24	28-Oct-24	100%
St. Francis of Assisi CES	BAS	30-Jul-24	31-Mar-25	4%
St. Francis of Assisi CES	Cooling Tower Replacement	15-Sep-23	31-Aug-24	100%
St. Francis Xavier CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. Francis Xavier CSS	Heat Pumps and Boiler Replacement	15-Sep-23	31-Aug-24	100%
St. Gregory CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Isaac Jogues CES	Hardscape Renewal Project	02-Jul-24	30-Apr-25	75%
St. Isaac Jogues CES	Heat Pumps and HRUs	03-May-24	10-Jan-24	100%
St. Jean Brebeuf CES	Roof Replacement	05-Jul-24	31-Aug-24	100%
St. Jerome CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Joan of Arc CSS	BAS	10-Jun-24	31-Mar-25	27%
St. Joan of Arc CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. John Bosco CES	Roof Replacement	25-Jul-24	30-Oct-24	100%
St. John of the Cross CES	BAS	10-Jun-24	31-Jan-25	68%
St. John XXIII CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%
St. Josephine Bakhita CES	BAS	11-Jun-24	31-Jan-25	28%
St. Josephine Bakhita CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Kevin CES	Kindergarten Renewal	02-Jul-24	15-Sep-24	100%
St. Marguerite Bourgeoys CES	Roof Replacement	11-Jul-24	30-Apr-25	75%
St. Maria Goretti CES	AHU/EF Replacement Project	11-Jun-24	31-Aug-24	100%
St. Maria Goretti CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%
St. Martin CSS	PA System Upgrade	02-Jul-24	28-Oct-24	100%
St. Mathew CES	Roof Replacement	01-Aug-24	31-Aug-24	100%
St. Paul CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. Peter CES	A/C Units Project	15-Sep-23	31-Aug-24	100%
St. Raymond CES	Hardscape Renewal Project	02-Jul-24	31-May-24	70%
St. Raymond CES	Heat Pumps and HRUs	03-May-24	30-May-25	30%
St. Richard CES	HVAC and AHU Replacement	03-May-24	31-Aug-24	100%
St. Rita CES	A/C Units Project	11-Jun-24	31-Aug-24	100%
St. Rita CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Rose of Lima CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%

## 2023-24 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Thomas Aquinas CSS	Heat Pump Replacement	30-Apr-24	31-May-25	85%
St. Thomas Aquinas CSS	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Ursula CES	Hardscape Renewal Project	02-Jul-24	31-Aug-25	60%
St. Valentine CES	Heat Pumps and HRUs	30-Apr-24	31-Aug-24	100%
Sts. Peter and Paul CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%

## 2024-25 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
Ascension of Our Lord CSS	BAS	2-Jul-25	31-Aug-26	0%
Ascension of Our Lord CSS	Synchronized Clock Upgrade	2-Jul-25	31-Aug-25	0%
Bishop Francis Allen CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
Bishop Francis Allen CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
Bishop Francis Allen CES	Re-lamping Project Phase 1	6-Jan-25	3-Feb-25	0%
Canadian Martyrs CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
Cardinal Ambrozic CSS	Door Operators	15-Nov-24	1-Apr-25	15%
Cardinal Leger CSS	Structural Repairs	31-May-25	31-Aug-25	5%
Christ the King CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
Corpus Christi CES	Re-lamping Project Phase 1	9-Oct-24	6-Nov-24	100%
Divine Mercy CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
Father Clair Tipping CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
Father Francis McSpirtt CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
Georges Vanier CES	A/C Units Project	31-May-25	30-Oct-25	0%
Guardian Angels CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
Guardian Angels CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
Holy Cross CES	Re-lamping Project Phase 1	26-Nov-24	10-Dec-24	80%
Holy Family CES	Boiler Replacement	30-Apr-2025	31-Aug-26	10%
Holy Family CES	BAS	2-Jul-25	31-Aug-25	5%
Holy Family CES	Door Operators	15-Nov-24	1-Apr-25	15%
Holy Name of Mary CSS	Paving Renewal	2-Jul-25	31-Aug-25	5%
Iona CES	Track Renewal	2-Jul-25	31-Aug-25	5%
John Cabot CSS	PIP Room Millwork Renovation	31-Mar-25	31-Aug-25	10%
John Cabot CSS	Synchronized Clock Upgrade	2-Jul-25	31-Aug-25	0%
John Cabot CSS	Door Operators	15-Nov-24	1-Apr-25	15%
Loyola CSS	Re-lamping Project Phase 1	10-Dec-24	4-Feb-25	0%
Loyola CSS	Universal Bathroom Renovation	2-Jul-24	31-Aug-25	10%
Mary Fix CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
Notre Dame CSS	Boiler Replacement	30-Apr-25	31-Aug-25	10%
Notre Dame CSS	Locker Replacement Project	2-Jul-24	31-Aug-25	95%
Our Lady of Good Voyage CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
Our Lady of Lourdes CES	Heat Exchanger Repair	15-Oct-24	20-Dec-24	80%

## 2024-25 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
Our Lady of Mercy CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
Our Lady of Mount Carmel CSS	Universal Bathroom Renovation	2-Jul-24	31-Aug-25	10%
Our Lady of Peace CES	PA Systems	2-Jul-25	31-Aug-25	5%
Our Lady of Providence CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
Philip Pocock CSS	Paving Renewal	2-Jul-25	31-Aug-25	5%
Queen of Heaven CES	Storm Water Pump-up System Replacement	31-May-25	31-Aug-25	15%
Queen of Heaven CES	Door Operators	15-Nov-24	1-Apr-25	15%
Robert F. Hall CSS	Door Operators	15-Nov-24	1-Apr-25	15%
San Lorenzo Ruiz CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
St. Aidan CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Alfred CES	A/C Units Project	31-May-25	30-Jun-25	0%
St. Alfred CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
St. Alfred CES	Re-lamping Project Phase 1	9-Sep-24	30-Sep-24	100%
St. Aloysius Gonzaga CSS	Roof Replacement	2-Jul-25	31-Aug-25	0%
St. Aloysius Gonzaga CSS	Sports Field Replacement	31-Mar-25	31-Aug-25	5%
St. Aloysius Gonzaga CSS	Door Operators	15-Nov-24	28-Nov-24	100%
St. Andre Bessette C ES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Andre Bessette CES	Re-lamping Project Phase 1	13-Jan-24	10-Feb-25	0%
St. Andrew CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Anthony CES	Boiler Replacement	15-Nov-24	2-Dec-24	100%
St. Augustine CSS	Skylight Replacement	31-Jul-24	31-May-25	90%
St. Barbara CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
St. Barbara CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Basil CES	BAS	2-Jul-25	31-Aug-26	0%
St. Basil CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
St. Basil CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Basil CES	Re-lamping Project Phase 1	4-Nov-24	20-Nov-24	100%
St. Benedict CES	Exterior Stucco/Brick Work Replacement	31-May-25	30-Oct-25	10%
St. Bernard of Clairvaux CES	Re-lamping Project Phase 1	11-Nov-24	9-Dec-24	80%
St. Brigid CES	Re-lamping Project Phase 1	20-Jan-25	17-Feb-25	0%
St. Charles Garnier CES	BAS	2-Jul-25	31-Aug-26	0%

## 2024-25 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Charles Garnier CES	Re-lamping Project Phase 1	25-Sep-24	7-Oct-24	100%
St. Charles Garnier CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Christopher CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Clare CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
St. David of Wales CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. David of Wales CES	Door Operators	15-Nov-24	1-Apr-25	15%
St. Dominic CES	Re-lamping Project Phase 1	11-Mar-24	5-Apr-24	100%
St. Edmund CES	Portable Associated Works	31-Oct-24	31-May-25	25%
St. Francis of Assisi CES	Main Lift Remodel	2-Jul-25	31-Aug-25	0%
St. Francis Xavier CES	Re-lamping Project Phase 1	3-Dec-24	17-Dec-24	20%
St. Francis Xavier CSS	Roof Replacement	2-Jul-25	31-Aug-25	0%
St. Gerard	Door Operators	15-Nov-24	1-Apr-25	15%
St. Helen	Door Operators	15-Nov-24	1-Apr-25	15%
St. Herbert	Door Operators	15-Nov-24	1-Apr-25	15%
St. James GLC	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Jean Brebeuf CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Jean-Marie Vianney CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Jerome CES	Replacement of Fire Alarm Control and Annunciator Panel	30-Oct-24	6-Jan-25	15%
St. Joachim CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
St. Joan of Arc CSS	Re-lamping Project Phase 1	5-Dec-24	30-Jan-25	0%
St. Joan of Arc CSS	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Joesph CSS	Door Operators	15-Nov-24	1-Apr-25	15%
St. John Bosco CES	Universal Bathroom Renovation	2-Jul-24	31-Aug-25	10%
St. John Fisher CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
St. John Fisher CES	Kindergarten Renewal (rubber surface only)	2-Jul-25	31-Aug-25	5%
St. John H Newman CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. John Henry Newman CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
St. John Henry Newman CES	Plumbing and Washroom Upgrades	2-Jul-25	31-Aug-26	0%
St. John of the Cross CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. John of the Cross CES	Re-lamping Project Phase 1	26-Nov-24	10-Dec-24	50%
St. John the Baptist CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%

## 2024-25 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Joseph CES	Re-lamping Project Phase 1	27-Jan-25	27-Feb-25	0%
St. Joseph CES	Track or Field Renewal (baseball)	2-Jul-25	31-Aug-25	5%
St. Joseph CSS	Roof top units and AHU replacement.	31-Oct-23	31-Aug-25	65%
St. Jude CES	RCM and Portable Demolition	2-Jul-25	31-Aug-25	10%
St. Jude CES	Re-lamping Project Phase 1	4-Nov-24	25-Nov-24	100%
St. Kevin CES	Retaining Wall	2-Jul-25	31-Aug-25	5%
St. Louis CES	A/C Units Project	31-May-25	30-Jun-25	0%
St. Luke CES	Re-lamping Project Phase 1	22-Oct-24	16-Nov-24	100%
St. Marcellinus CSS	Synchronized Clock Upgrade	2-Jul-25	31-Aug-25	0%
St. Margurite D'Youville CSS	BAS	2-Jul-25	31-Aug-26	0%
St. Margurite d'Youville CSS	Synchronized Clock Upgrade	2-Jul-25	31-Aug-25	0%
St. Maria Goretti CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
St. Mark CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Mark CES	Replacement of Windows	15-Sep-24	31-Oct-25	10%
St. Martin CSS	Track Renewal	2-Jul-25	31-Aug-25	5%
St. Martin CSS	Door Operators	15-Nov-24	1-Apr-25	15%
St. Mary CES	Partial Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Mary CES	Re-lamping Project Phase 1	3-Feb-25	3-Mar-25	0%
St. Mary CES	Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Mary CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Matthew CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Matthew CES	Re-lamping Project Phase 1	25-Nov-24	16-Dec-24	70%
St. Monica CES	Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Monica CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Nicholas CES	BAS	2-Jul-25	31-Aug-25	5%
St. Nicholas CES	Boiler Replacement	2-Jul-25	31-Aug-25	5%
St. Patrick CES	Boiler and RTUs Replacement A/C replacement	2-Jul-25	31-Aug-26	5%
St. Patrick CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Paul CSS	Door Operators	15-Nov-24	1-Apr-25	15%
St. Peter CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Philip CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%



## 2024-25 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Raphael CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Richard CES	A/C Units Project	31-May-25	31-Aug-25	5%
St. Richard CES	Field Renewal	2-Jul-25	31-Aug-25	5%
St. Rita CES	BAS	2-Jul-25	31-Aug-26	0%
St. Simon Stock CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Simon Stock CES	Main Lift Remodel	2-Jul-25	31-Aug-25	0%
St. Simon Stock CES	Re-lamping Project Phase 1	18-Nov-24	2-Dec-24	100%
St. Simon Stock CES	Boiler Replacement	2-Jul-25	31-Aug-25	5%
St. Sofia CES	Re-lamping Project Phase 1	15-Oct-24	25-Oct-24	100%
St. Sofia CES	Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Stephen CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
St. Stephen CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
St. Teresa of Avila CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Teresa of Calcutta CES	Plumbing and Washroom Upgrades	2-Jul-25	31-Aug-25	5%
St. Teresa of Calcutta CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Therese of Child Jesus CES	Library A/C Unit Replacement	2-Jul-25	31-Aug-25	5%
St. Therese of Child Jesus CES	AHU Roof Replacement of the Library	2-Jul-25	31-Aug-25	5%
St. Thomas Aquinas CSS	Track Renewal	2-Jul-25	31-Aug-25	5%
St. Timothy CES	Re-lamping Project Phase 1	4-Nov-24	11-Dec-24	80%
St. Veronica CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Vincent De Paul CES	BAS	2-Jul-25	31-Aug-26	0%
St. Vincent de Paul CES	PA Systems	2-Jul-25	31-Aug-25	5%
Sts. Peter & Paul CES	Replacement of Windows	15-Sep-24	31-Oct-25	10%
Sts. Peter & Paul CES	Structural Repairs	31-May-25	31-Aug-25	5%